

RESOLUTION NUMBER 2021-06

A RESOLUTION OF THE TOWN COUNCIL OF THE TOWN OF FORT MYERS BEACH, FLORIDA, APPROVING CHANGE ORDER NO. 2 TO AMENDMENT 7 OF THE DESIGN-BUILD AGREEMENT RFQ-13-02-PW BETWEEN THE TOWN OF FORT MYERS BEACH AND MITCHELL & STARK CONSTRUCTION CO.; DECREASING THE CONTRACT AMOUNT BY \$848,954.69; EXTENDING THE FINAL COMPLETION DATE TO JANUARY 19TH, 2021; AUTHORIZING THE TOWN MANAGER TO EXECUTE THE CHANGE ORDER; AND PROVIDING AN EFFECTIVE DATE

WHEREAS, Florida Statutes provide that municipalities shall have the governmental, corporate, and proprietary powers to enable them to conduct municipal government, perform municipal functions, and render municipal service, and exercise any power for municipal purposes, except when expressly prohibited by law; and

WHEREAS, Article X of the Town Charter of the Town of Fort Myers Beach ("Town") empowers the Town to adopt, amend, or repeal such ordinances and resolutions as may be required for the proper governing of the Town; and

WHEREAS, the Town entered into Design Build Agreement RFQ-13-02-PW ("Agreement") with Mitchell & Stark Construction Co., ("Contractor") in September of 2013; and,

WHEREAS, the Town and Contractor subsequently amended said Agreement in September of 2016 with Amendment 7 in the amount of \$5,893,755.70 to include construction of water mains along Estero Boulevard from the bend off the north bridge to Lovers Lane; and,

WHEREAS, Change Order No. 2 to Amendment 7 of the Agreement decreases the contracted amount by \$848,954.69 and extends the date of final completion to January 19th, 2021.

NOW, THEREFORE, BE IT RESOLVED BY THE TOWN OF FORT MYERS BEACH, AS FOLLOWS:

Section 1. The above recitals are true and correct and are hereby incorporated by reference as though fully set forth herein and are hereby adopted as the legislative and administrative findings of the Town Council.

Section 2. Change Order No. 2 to Amendment 7 of the Agreement between the Town and the Contractor attached hereto as "Exhibit A" is hereby approved.

Section 3. The Town Manager is authorized to execute the Change Order and expend budgeted funds on behalf of the Town.

Section 4. This resolution shall take effect immediately upon its adoption by the Town Council of the Town of Fort Myers Beach.

The foregoing Resolution was adopted by the Town Council upon a motion by Council Member Atterholt and seconded by Council Member Allers, and upon being put to a vote, the result was as follows:

Raymond P. Murphy, Mayor	Aye
Rexann Hosafros, Vice Mayor	Aye
Dan Allers, Councilmember	Aye
Bill Veach, Councilmember	Aye
Jim Atterholt, Councilmember	Aye


ADOPTED this 16th day of February 2021 by the Town Council of the Town of Fort Myers Beach, Florida.

TOWN OF FORT MYERS BEACH




Raymond P. Murphy, Mayor

ATTEST:



Amy Baker, Town Clerk

**APPROVED AS TO FORM AND LEGAL SUFFICIENCY FOR THE USE
AND RELIANCE OF THE TOWN OF FORT MYERS BEACH ONLY:**



John R. Herin, Jr., Town Attorney

This Resolution was filed in the Office of the Town Clerk on this 18 day February 2021.

RFQ-13-02-PW
ESTERO BLVD. WATER MAIN (AMENDMENT 7)

PART E
FMB:011 - CONSTRUCTION CONTRACT
CHANGE ORDER

No.: 2

(A Change Order requires approval by the Finance Director and Town Manager for expenditures under \$25,000, approval by the Town Council for expenditures over \$25,000).

CONTRACT/PROJECT NAME: Town of Fort Myers Beach, Estero Blvd Water Main (Amendment 7)
CONTRACTOR: Mitchell & Stark Construction, Co. PROJECT NO.: RFQ-13-02-PW
CONTRACT NO.: RFQ-1 3-2-PW BID NO.: RFQ-13-02-PW
CHANGE REQUESTED BY: Christy Cory DATE OF REQUEST: 01/19/2021

Upon the completion and execution of this Change Order by both parties to the Contract the Contractor is authorized to and shall proceed to make the following changes in the Contract Documents:
(If you need space other than what has been provided, please attach additional sheets.)

Description: Reconciliation of installed quantities for work completed and extension of contract time.

Purpose of Change Order: To reconcile quantities for work completed and extend contract time.

Attachments: (List documents supporting change) Change Order 2 Reconciliation Worksheet

CHANGE IN CONTRACT PRICE:	CHANGE IN CONTRACT TIME:
Original Contract Price \$ <u>5,893,755.70</u>	Original Contract Time <u>360</u> Calendar Days
Previous Change Order No. <u>1</u> to No. <u>2</u> \$ <u>0</u>	Net Change from previous Change Orders <u>240</u> Calendar Days
Contract Price prior to this Change Order \$ <u>5,893,755.70</u>	Contract Time prior to this Change Order <u>600</u> Calendar Days
Net Increase (Decrease) of this Change Order \$ <u>(848,954.69)</u>	Net Increase (Decrease) of this Change Order <u>1,022</u> Calendar Days
Contract Price will all approved Change Orders \$ <u>5,044,801.01</u>	Contract Time with all approved Change Orders <u>1,622</u> Calendar Days

It is understood and agreed that the acceptance of this modification by the CONTRACTOR constitutes an accord and satisfaction, and represents payment in full (both time and money) for all costs arising out of, or incidental to, the above mentioned change.

RECOMMENDED:
By: [Signature] Date: 1/11/21
Consultant (if applicable)
By: [Signature] Date: 1/27/21
Department Director

ACCEPTED
By: [Signature]
Contractor
Date Accepted: 1/26/2021

TOWN APPROVAL:
By: _____
Finance Director (Under \$25,000)
Date Approved: _____

Contracts Management
APPROVED:
Town Attorney _____ Date _____

(CORPORATE SEAL)

By: _____
Town Manager (Under \$25,000)
Date Approved: _____
By: _____
Mayor, Town Council
(Over \$25,000)
Date Approved: _____

Town of Fort Byron Beach
 Mitchell & Stark Construction Company, Inc.
 Contract No. RFG-19-05-PW Amendment 7 (Cataro Water Main Phase 2)
 Change Order #2 Reconciliation Worksheet

ITEM NO.	DESCRIPTION	UNIT PRICE (Includes Contingency Adjustment)	UNIT	CONTRACTED QUANTITY (Prior to this Change Order)	INSTALLED QUANTITY	DIFFERENCE	QTY DIFFERENCE x UNIT PRICE	Current Contracted Amount	Final Reconciled Amount	Final Reconciled (+/- Current Contracted Amount)
1	Mobilization/De-mobilization	\$ 0	1	1	0	0	\$ 0	\$ 0	\$ 0	\$ 0
2	General Requirements, South Parcel	\$ 200,000.00	1	1	0	0	\$ 0	\$ 200,000.00	\$ 200,000.00	\$ 200,000.00
3	Indemnification	\$ 1,000.00	1	1	0	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
4	Pre-Construction Video	\$ 0	1	1	0	0	\$ 0	\$ 0	\$ 0	\$ 0
5	Locate Utilities in Advance of Construction	\$ 30,000.00	1	0.5	-0.5	0	\$ (4,000.00)	\$ 26,000.00	\$ 26,000.00	\$ 26,000.00
6	Utility Utility Full Time	\$ 75,000.00	1	1	0	0	\$ 0	\$ 75,000.00	\$ 75,000.00	\$ 75,000.00
7	Signs	\$ 250.00	100	100	0	0	\$ 0	\$ 25,000.00	\$ 25,000.00	\$ 25,000.00
8	Maintenance of Traffic (including post placement)	\$ 900,000.00	1	1	0	0	\$ 0	\$ 900,000.00	\$ 900,000.00	\$ 900,000.00
9	Survey & As Built Data	\$ 25,000.00	1	1	0	0	\$ 0	\$ 25,000.00	\$ 25,000.00	\$ 25,000.00
10	Design	\$ 25,000.00	1	1	0	0	\$ 0	\$ 25,000.00	\$ 25,000.00	\$ 25,000.00
11	18" to 18" PVC Water Main	\$ 2,800.00	EA	7800	7757	-43	\$ (120,600.00)	\$ 21,780,000.00	\$ 21,659,400.00	\$ (120,600.00)
12	18" to 18" PVC Water Main	\$ 105.91	EA	10	10	0	\$ 0	\$ 1,059.10	\$ 1,059.10	\$ 1,059.10
13	18" to 18" PVC Water Main	\$ 66.07	EA	7800	7800	0	\$ 0	\$ 515,466.00	\$ 515,466.00	\$ 515,466.00
14	8" DR 14 PVC Water Main	\$ 100.87	EA	7800	7800	0	\$ 0	\$ 786,696.00	\$ 786,696.00	\$ 786,696.00
15	8" DR 14 PVC Water Main	\$ 82.89	EA	400	400	0	\$ 0	\$ 33,156.00	\$ 33,156.00	\$ 33,156.00
16	8" DR 14 PVC Water Main	\$ 81.28	EA	600	600	0	\$ 0	\$ 48,768.00	\$ 48,768.00	\$ 48,768.00
17	2" to 2" DR 80 PVC Water Main	\$ 142.47	EA	7800	7800	0	\$ 0	\$ 1,111,260.00	\$ 1,111,260.00	\$ 1,111,260.00
18	2" to 2" DR 80 PVC Water Main	\$ 83.81	EA	20	20	0	\$ 0	\$ 1,676.20	\$ 1,676.20	\$ 1,676.20
19	2" to 2" DR 80 PVC Water Main	\$ 83.14	EA	20	20	0	\$ 0	\$ 1,662.80	\$ 1,662.80	\$ 1,662.80
20	Conduit to Ex. 18" Water Main	\$ 2,885.15	EA	1	1	0	\$ 0	\$ 2,885.15	\$ 2,885.15	\$ 2,885.15
21	Conduit to Ex. 18" Water Main	\$ 2,397.50	EA	1	1	0	\$ 0	\$ 2,397.50	\$ 2,397.50	\$ 2,397.50
22	18" Standard Cx-in Connection	\$ 10,000.00	EA	1	1	0	\$ 0	\$ 10,000.00	\$ 10,000.00	\$ 10,000.00
23	18" Standard Cx-in Connection	\$ 6,000.00	EA	1	1	0	\$ 0	\$ 6,000.00	\$ 6,000.00	\$ 6,000.00
24	18" Standard Cx-in Connection	\$ 3,000.00	EA	1	1	0	\$ 0	\$ 3,000.00	\$ 3,000.00	\$ 3,000.00
25	4" Standard Cx-in Connection	\$ 4,000.00	EA	21	21	0	\$ 0	\$ 84,000.00	\$ 84,000.00	\$ 84,000.00
26	4" Standard Cx-in Connection	\$ 4,000.00	EA	21	21	0	\$ 0	\$ 84,000.00	\$ 84,000.00	\$ 84,000.00
27	4" Standard Cx-in Connection	\$ 4,000.00	EA	21	21	0	\$ 0	\$ 84,000.00	\$ 84,000.00	\$ 84,000.00
28	Install New Water Meter & Reconnect	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
29	1" Water Service Line	\$ 1,000.00	EA	100	100	0	\$ 0	\$ 100,000.00	\$ 100,000.00	\$ 100,000.00
30	1" Water Service Line of Road Cleanings	\$ 2,000.00	EA	10	10	0	\$ 0	\$ 20,000.00	\$ 20,000.00	\$ 20,000.00
31	1" Water Service Line of Road Cleanings	\$ 2,000.00	EA	10	10	0	\$ 0	\$ 20,000.00	\$ 20,000.00	\$ 20,000.00
32	1" Water Service Line of Road Cleanings	\$ 2,000.00	EA	10	10	0	\$ 0	\$ 20,000.00	\$ 20,000.00	\$ 20,000.00
33	2" Water Service Line of Road Cleanings	\$ 2,000.00	EA	10	10	0	\$ 0	\$ 20,000.00	\$ 20,000.00	\$ 20,000.00
34	2" Water Service Line of Road Cleanings	\$ 2,000.00	EA	10	10	0	\$ 0	\$ 20,000.00	\$ 20,000.00	\$ 20,000.00
35	18" Val Tee and Valve	\$ 7,815.00	EA	1	1	0	\$ 0	\$ 7,815.00	\$ 7,815.00	\$ 7,815.00
36	18" Val Tee and Valve	\$ 7,815.00	EA	1	1	0	\$ 0	\$ 7,815.00	\$ 7,815.00	\$ 7,815.00
37	18" Val Tee and Valve	\$ 7,815.00	EA	1	1	0	\$ 0	\$ 7,815.00	\$ 7,815.00	\$ 7,815.00
38	18" Val Tee	\$ 1,800.00	EA	1	1	0	\$ 0	\$ 1,800.00	\$ 1,800.00	\$ 1,800.00
39	18" Val Tee	\$ 1,800.00	EA	1	1	0	\$ 0	\$ 1,800.00	\$ 1,800.00	\$ 1,800.00
40	18" Val Tee	\$ 1,800.00	EA	1	1	0	\$ 0	\$ 1,800.00	\$ 1,800.00	\$ 1,800.00
41	18" Val Tee	\$ 1,800.00	EA	1	1	0	\$ 0	\$ 1,800.00	\$ 1,800.00	\$ 1,800.00
42	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
43	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
44	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
45	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
46	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
47	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
48	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
49	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
50	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
51	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
52	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
53	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
54	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
55	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
56	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
57	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
58	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
59	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
60	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
61	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
62	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
63	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
64	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
65	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
66	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
67	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
68	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
69	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
70	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
71	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
72	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
73	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
74	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
75	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
76	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
77	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
78	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
79	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
80	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
81	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
82	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
83	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
84	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
85	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
86	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
87	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
88	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
89	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
90	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
91	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
92	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
93	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
94	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
95	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
96	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
97	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00
98	15" Tee	\$ 1,000.00	EA	1	1	0	\$ 0	\$ 1,000.00	\$ 1,000.00	\$ 1,000.00